

EASTERN COALFIELDS LIMITED

REPAIRING OF QUARTERS IN ECL (Status as as on 31.03.2017)

Particulars of Work	Total nos. of quarters identified to be repaired.	Estimated cost (Rs. Crores)	Action Plan		Expenditure incurred till 31.03.2017 (in Rs. Crores)	Total Nos. of Quarters Repaired till 31.03.2017	Responsibility of Officer	Remarks	
			2017-18						
			Work completion						
upto 30.09.2017	upto 31.03.2018								
Repair, renovation and upgradation of quarters.	41226	388.68	50%	100%	72.42 crores (provisional)	7596		Area General Managers, Area Engineer (Civil), GM (Civil), Hq	In the year 15-16 work for 540 nos. quarters were already completed. In the year 2016-17, total 19542 units have been taken up, status (as on 31.03.2017) is as under - Completed - 7056 units. Work is progress - 5811 units. Under Tendering - 2487 units. Under approval and estimation stage - 4188. In the year 2017-18 action is being taken up for balance 21144 quarters to achieve completion of total 41226 units by 31.03.2018. Estimated cost is as per expenditure incurred upto 31.03.2017 (provisional) and the proposed budget for 2017-18.
						Completed in 15-16	540		
						Completed in 16-17	7056		